

Annex V

PROJECTS WITHOUT PROGRESS SINCE LAST PROGRESS REPORT, BY AGENCY

Agency	Code	Project Title	33rd Meeting Decision	Status as at mid-April 2001	Reason for Delay	Status as at 16 July 2001-- Milestone
IBRD	IND/REF/22/INV/123	Elimination of CFCs in the manufacture of commercial refrigeration equipment at Hindustan Refrigeration Industries	Deadline of 1 May for completion of Sub-grant Agreement	Enterprise met with India's MoEF in February 2001. It will get quotation in by 17-20 May 2001 for the third and final LC. It has already shifted to HCFC-141b and started importing HFC-134a and HCFC-141b. An eight week delivery time is expected for the equipment and enterprise expects to have production on line by December 2001.	B	Letter of credit established and equipment ordered; project to be completed December 2001 - Milestone: Delivery of equipment by October 2001
UNDP	ARG/FOA/18/INV/33	Elimination of the use of CFC's in the manufacture of sandwich panels and spray foams at Montisol Argentina S.A. and Art Nouveau Puntana, S.A.	Deadline of 1 May 2001 for Completion	Supplier worked the electrical system installation March 2001. Montisol was ready for commissioning. During commissioning some minor residual installation needs were identified which need to be addressed. Cannon technician have to return for review. Company awaiting date to be set by Bono.	C, D	Milestone: Project to be commissioned in November 2001
UNDP	ARG/FOA/20/INV/48	Conversion to non-CFC technology in the manufacture of flexible foam (slabstocks) at Suavestar S.A.	Deadline of Technical Issues being resolved by 1 May	Installation will commence after problems at Piero are resolved (See some progress reported for Piero). Because of similarities of installation. Since Suavestars' owner encountered technical difficulties in applying he same technology to the conversion of another of his plants, he chose to resolve all issues at he first plant before proceeding at Suavestar.	B, C, D	Project to be completed by March 2002 - Milestone: Trials completed at Piero by November 2001
UNDP	ARG/FOA/22/INV/57	Elimination of the use of CFCs in the manufacture of sandwich polyurethane panels and spray foams at Calofrig Asilaciones Jacobi S.A.I.C.	Deadline of 1 May if not completed 1 March	Same as ARG/FOA/18/INV/33. New name: Termica San-Luis	D	Project to be completed in 2002 - Milestone: Installation of equipment by November 2001

Agency	Code	Project Title	33rd Meeting Decision	Status as at mid-April 2001	Reason for Delay	Status as at 16 July 2001-- Milestone
UNDP	EGY/FOA/12/INV/28	Conversion to CFC free-technology at El Fateh	Deadline of 1 May for installation of generator	Al Fateh agreed on the nitrogen unit. Purchase order issued. Completion foreseen by 3rd quarter 2001.	C	A larger generator was ordered that accounts for the remaining US \$30,000 that is obligated for this purpose - Milestone: Installation of generator by October 2001
UNDP	IND/ARS/19/DEM/69	Demonstration Project for Conversion of 5 Small Aerosol Filling Installations to Manual Filling Equipment using HAP	Deadline of 1 May for HOP completion	Final evaluation conducted. Conclusion is that in spite of many efforts undertaken to make it work, hand-pump technology does NOT function satisfactorily. The demonstration project has thus demonstrated this fact. All project activities are over, but UNDP is still waiting for official acknowledgement of these conclusions from MOEF. Once received, project will be completed.	C	No agreement yet by the Government to conclude the project - Milestone: Agreement by government by October 2001.
UNDP	MOR/FOA/22/INV/08	Phase out of CFC in the manufacture of flexible foam (slabstock) at Richbond S.A.	Deadline of 1 May to complete production trials and agree completion date	UNOPS and UNDP organized review meeting on 19 Apr 2001 in Rabat with Govt, Canon-Viking, Dolidol, Richbond and Sodiflex. Agreement was reached on how to proceed. As a first step, Canon-Viking agreed to pay for a visit, which was held on 20 May to enable companies to see a Cardio operation running at a plant in some of the LCD-based MP projects in Argentina. The mission was a big success (see faxes sent to the Secretariat on 19 and 26 May) and trials are scheduled to be completed end June 2001.	C	Project to be completed by January 2002 - Milestone: Resolution of technical difficulties in trials by October 2001.
UNDP	MOR/FOA/22/INV/10	Phase out of CFC in the manufacture of flexible foam (slabstock) at Dolidol	Deadline of 1 May to complete production trials and agree completion date	UNOPS and UNDP organized review meeting on 19 Apr 2001 in Rabat with Govt, Canon-Viking, Dolidol, Richbond and Sodiflex. Agreement was reached on how to proceed. As a first step, Canon-Viking agreed to pay for a visit which was held on 20 May to enable companies to see a Cardio operation running at a plant in some of the LCD-based MP projects in Argentina. The mission was a big success (report was faxed to Secretariat on 26 May). However, in view of the serious technical problems of the Cardio unit installed at Dolidol, the supplier and Dolidol need another six months to put the machine into working order and complete the trials. Cancellation is NOT recommended since it could jeopardize the whole programme in Morocco. Please also refer to the faxes sent to the MLF Secretariat on 19 and 26 May.	C	Project to be completed by January 2002 - Milestone: Start of trials by October 2001

Agency	Code	Project Title	33rd Meeting Decision	Status as at mid-April 2001	Reason for Delay	Status as at 16 July 2001-- Milestone
UNDP	PAN/FOA/22/INV/09	Elimination of CFCs in the manufacture of extruded polystyrene foam sheet at Productos Moldeados America S.R. Ltda. (Plasticos Modernos)	Deadline 1 May to inform of building location	The manager called UNOPS 31 May 2001. They have not yet moved to a new location and are still trying to negotiate on the "next door" piece of land, for which the negotiations had fallen through as per our previous report. However, the manager reported that the decision was taken to purchase a brand new equipment from the US, at US\$ 1,2 million. The purchase order should be issued by 15 June. However, learning that his project might be cancelled, the manager decided to issue the purchase order only if he is informed that the project is extended. The Ozone Office has confirmed this information and shared with UNDP the optimism/commitment of management in relation to the finalization of project. Cancellation is not recommended. Company has had all these delays, not because they are reluctant to convert, but because they had to rebuild their financial situation after the fire that destroyed their plant.	C, E	Project to be completed by July 2002 - Milestone: Inform of building location by October 2001
UNIDO	CMR/FOA/23/INV/10	Phasing out CFC-11 at Scimpos	Deadline of 1 May 2001 for Report on Mission to Cameroon	Commission team is planning to go to company in June 2001. Completion expected during 2nd half of 2001.	B,C	Milestone: Project to be completed in October 2001.
UNIDO	IRA/FOA/22/INV/21	Phasing out of CFC-11 from flexible slabstock foam manufacturing at Urethane Systems Company (USC)	Deadline of 1 May 2001 for Award of Contract	Bidding completed and UNIDO is in process of negotiations with the contractor for contract award.	E	Contract awarded project to be completed December 2003 - Milestone: Award of contract by July 2001.

Reason for Delay:

A – Implementing or Executing Agency

B – Enterprise

C – Technical Reason

D – Government

E – External

F – Not Applicable