

Annex IV

PROJECTS WITHOUT PROGRESS SINCE LAST PROGRESS REPORT, BY AGENCY

Agency	Project Number	Project Title	32 nd Meeting Assessment	Recommended Actions	Category of Delay
IBRD	ARG/REF/19/INV/43	Adzen S.A.C.I.F.	Some Progress (Continued Monitoring)	Send Letter of Possible Cancellation	N/A
IBRD	IND/REF/19/INV/92	Chandra Frig Co. Ltd. - Elimination of CFCs in the manufacture of commercial refrigeration equipment	Some Progress (Continued Monitoring)	Send Letter of Possible Cancellation	B
IBRD	IND/REF/22/INV/123	Elimination of CFCs in the manufacture of commercial refrigeration equipment at Hindustan Refrigeration Industries	Some Progress (Continued Monitoring)	Deadline of 1 May for completion of Sub-grant Agreement	B
UNDP	ARG/FOA/18/INV/33	Elimination of the use of CFC's in the manufacture of sandwich panels and spray foams at Montisol Argentina S.A. and Art Nouveau Puntana, S.A.	Some Progress (Continued Monitoring)	Deadline of 1 May for completion	C, D
UNDP	ARG/FOA/20/INV/48	Conversion to non-CFC technology in the manufacture of flexible foam (slabstocks) at Suavestar S.A.	Some Progress (Continued Monitoring)	Deadline of Technical Issues being resolved by 1 May	B, C, D
UNDP	ARG/FOA/22/INV/57	Elimination of the use of CFCs in the manufacture of sandwich polyurethane panels and spray foams at Calofrig Asilaciones Jacobi S.A.I.C.	Some Progress (Continued Monitoring)	Deadline of 1 May if not completed 1 March	D
UNDP	CPR/SOL/19/INV/171	Elimination of the use of CFC-113 and Methyl Chloroform in the color picture tube cleaning processes at the Shanghai Novel CPT Corp Factory	Some Progress (Continued Monitoring)	Deadline of 1 May for equipment delivery	B, C
UNDP	EGY/FOA/12/INV/28	Conversion to CFC free-technology at El Fateh	Some Progress (Continued Monitoring)	Deadline of 1 May for installation of generator	C
UNDP	EGY/REF/20/INV/59	Elimination of CFCs in the Manufacture of Commercial Refrigeration Equipment at Amiral	Some Progress (Continued Monitoring)	Deadline of 1 May for installation of equipment	B
UNDP	IND/ARS/19/DEM/69	Demonstration Project for Conversion of 5 Small Aerosol Filling Installations to Masnual Filling Equipment using HAP	Some Progress (Continued Monitoring)	Deadline of 1 May for HOP completion	C
UNDP	MOR/FOA/22/INV/08	Phase out of CFC in the manufacture of flexible foam (slabstock) at Richbond S.A.	Some Progress (Continued Monitoring)	Deadline of 1 May to complete production trials and agree completion date	C
UNDP	MOR/FOA/22/INV/10	Phase out of CFC in the manufacture of flexible foam (slabstock) at Dolidol	Some Progress (Continued Monitoring)	Deadline of 1 May to complete production trials and agree completion date	C

Agency	Project Number	Project Title	32 nd Meeting Assessment	Recommended Actions	Category of Delay
UNDP	PAN/FOA/22/INV/09	Elimination of CFCs in the manufacture of extruded polystyrene foam sheet at Productos Moldeados America S.R. Ltda. (Plasticos Modernos)	Some Progress (Continued Monitoring)	Deadline 1 May to inform of building location	C, E
UNDP	URT/REF/22/TAS/08	Implementation of a national programme for recovery and recycling of refrigerant	Notice of Possible Cancellation	Deadline 1 May for information on status of legislation	D
UNDP	VEN/REF/17/INV/40	Eliminate CFC-11 and CFC-12 in the manufacture of commercial refrigeration equipment at NUTAL	Some Progress (Continued Monitoring)	Deadline 1 May 2001 for project completion and elimination of CFC units	B
UNEP	BAH/REF/26/TRA/05	Implementation of the RMP: Train the trainers programme in the refrigeration sector	Some Progress (Continued Monitoring)	Deadline of June 2001 for Completion of Phase II	D
UNEP	ELS/REF/25/TRA/08	Implementation of the refrigerant management plan: Customs training	Some Progress (Continued Monitoring)	Deadline of November 2001 for Completion of Phase I	D
UNEP	GLO/SEV/21/TAS/130	Develop a handbook on the practical use of policy instruments	Some Progress (Continued Monitoring)	Send Letter of Possible Cancellation	D
UNIDO	CMR/FOA/23/INV/10	Phasing out CFC-11 at Scimpos	Notice of Possible Cancellation	Deadline of 1 May 2001 for Report on Mission to Cameroon	B, C
UNIDO	IRA/FOA/22/INV/20	Phasing out of CFC-11 from flexible slabstock foam manufacturing at Safoam Co.	Some Progress (Continued Monitoring)	Deadline of 1 May for Award of Contract	E
UNIDO	IRA/FOA/22/INV/21	Phasing out of CFC-11 from flexible slabstock foam manufacturing at Urethane Systems Company (USC)	Some Progress (Continued Monitoring)	Deadline of 1 May for Award of Contract	E
UNIDO	IRA/FOA/22/INV/22	Phasing out CFC-11 from flexible slabstock foam manufacturing at Shizar Co.	Some Progress (Continued Monitoring)	Deadline of 1 May for Award of Contract	E
UNIDO	IRA/FOA/23/INV/29	Phasing out of CFC-11 from flexible slabstock foam manufacturing at Mashhad Foam	Some Progress (Continued Monitoring)	Deadline of 1 May for Award of Contract	E

Categories of Delay: A – Implementing and/or executing agencies, B – Enterprise, C – Technical Reasons, D – Government, E – External, F – Not Available