

Annex III

PROJECTS THAT HAVE EXPERIENCED SOME PROGRESS AND ARE RECOMMENDED FOR CONTINUED MONITORING

Agency	Code	Project Title	33 rd Meeting Decision	Status as at mid-April 2001	Reason for Delay
IBRD	IND/REF/19/INV/92	Chandra Frig Co. Ltd. - Elimination of CFCs in the manufacture of commercial refrigeration equipment	Send letter of possible cancellation	The LC has been established and SGA has been signed. Implementation has begun.	B
UNDP	BOL/REF/20/TAS/04	Implementation of a national programme for recovery and recycling of refrigerant	Continued Monitoring	The Ozone Unit indicated that the monitoring is continuing without encountering problems.	D
UNDP	CPR/SOL/19/INV/171	Elimination of the use of CFC-113 and Methyl Chloroform in the color picture tube cleaning processes at the Shanghai Novel CPT Corp Factory	Deadline of 1May for equipment delivery	Equipment arrived in customs early April 2001 after long shipment delay by supplier. Local work already initiated, to be completed by July 2001. Project commissioning will take place immediately after completion of local work.	B, C
UNDP	MEX/FOA/20/INV/49	Umbrella project 1 for conversion to CFC-free technology in the manufacture of polyurethane shoe soles (seven enterprises)	Continued Monitoring	Issue on hexane tank resolved and final payment for POLYTEC has been carried out in Feb 2001. All activities are completed. HOP being issued.	B
UNDP	THA/SEV/09/INS/09	Institutional strengthening of the Ozone Layer Protection Unit: Phase 1	Continued Monitoring	UNDP-MPU visited Thailand as planned in Feb 2001 and procedural problems have now been resolved. DIW's work plan was approved, and disbursements have commenced based on it. We recommend that the project be taken off the delay list.	D
UNEP	BAH/REF/26/TRA/05	Implementation of the RMP: Train the trainers programme in the refrigeration sector	Deadline of June 2001 for completion of Phase II	Train the trainers (Phase I) completed from 27 to 31 May 2000, 35 Trainers were trained. Phase II started since April 2001 and expected to finish by end of June 2001.	N/p
UNEP	BHA/SEV/19/INS/02	Institutional Strengthening	Continued Monitoring	Country has submitted pending progress reports and committed to submit outstanding financial and audit reports by the end of February. Audit is now ongoing.	N/p
UNEP	DOM/REF/25/TRA/14	Customs training	Continued Monitoring	Currently proposed revised completion date for Phase I is 1-3 August 2001. Licensing system under preparation. Completion of Phase II unlikely before December 2001.	C, D
UNEP	ELS/REF/25/TRA/08	Implementation of the refrigerant management plan: Customs training	Deadline of November 2001 for completion of Phase I	Licensing system is being finalized. Phase I workshop planned for 29-31 August 2001 depending on the translation of the Customs Manual into Spanish. Completion of Phase II not expected until mid-'02.	D
UNEP	GUA/REF/27/TRA/18	Implementation of RMP: Customs Officer Training Programme	Continued Monitoring	Status of legislative/regulatory mechanisms still not confirmed so Phase I not started. Currently proposed revised date for completion of Phase I set for June 2001. Completion of Phase II not expected until mid 2002. Phase I planned 2001, MOU has been drafted, waiting comments from the country. Purchase of identifiers started.	D

Agency	Code	Project Title	33 rd Meeting Decision	Status as at mid-April 2001	Reason for Delay
UNEP	MOR/SEV/19/INS/03	Creation of Ozone Unit	Continued Monitoring	Mechanism to receive cash advances now working well. Project implementation is satisfactory and reporting and disbursements are up to date.	n/p
UNEP	MOZ/SEV/15/INS/03	Institutional strengthening	Continued Monitoring	Country has recently responded and committed to send soon the pending reports.	D
UNEP	PRC/SEV/17/INS/02	Institutional Strengthening	Continued Monitoring	The ozone office has continued activities on training and preparing legislation. The IS renewal request was approved at the 32nd ExCom	n/p
UNEP	SWA/SEV/15/INS/03	Institutional Strengthening	Continued Monitoring	New ODS officer is very active and is currently catching up with reporting requirements.	n/p
UNEP	URT/SEV/20/INS/07	Institutional strengthening for the phase out of ODS and the establishment of a NOU	Continued Monitoring	Country is working on pending reports and has submitted most of them.	D
UNIDO	GUY/REF/23/INV/05	Phasing out ODS at Guyana Refrigerator Ltd., Guyana (GRL)	Continued Monitoring	Project completed in April 2001. TÜV inspection was successful. Destruction of old equipment has been requested.	C
UNIDO	IRA/FOA/22/INV/20	Phasing out of CFC-11 from flexible slabstock foam manufacturing at Safoam Co.	Deadline of 1 May 2001 for Award of Contract	Contract awarded beginning of May 2001	E
UNIDO	IRA/FOA/22/INV/22	Phasing out CFC-11 from flexible slabstock foam manufacturing at Shizar Co.	Deadline of 1 May 2001 for Award of Contract	Contract awarded beginning of May 2001.	E
UNIDO	IRA/FOA/23/INV/29	Phasing out of CFC-11 from flexible slabstock foam manufacturing at Mashhad Foam	Deadline of 1 May 2001 for Award of Contract	Contract awarded beginning of May 2001.	E
UNIDO	MOR/FUM/22/DEM/11	Demonstration project: 4 alternatives to the use of MeBr: steam pasteurization, non-soil cultivation, solarization and low-dose chemicals in combination with an integrated pesticide management system	Continued Monitoring	The draft final report was prepared by the contractor and submitted to June in January 2001 and still needs to be finalized. All activities have been completed. The last payment was made in December 2000.	E
UNIDO	PAK/REF/23/INV/17	Phasing out ODS at the freezer factory of Hirra Farooq's (Pvt) Ltd.	Continued Monitoring	Equipment already installed. It will be commissioned soon.	C
UNIDO	ROM/SEV/17/INS/04	Creation of an Ozone Secretariat	Continued Monitoring	While the response of the Ozone Unit continues to be slow, we learn from the latest progress report, which was just received, that Ozone Unit is finalizing the up-date of customs codes classification of import goods, ODS import/export license regulations, Country Programme for Romania, including identification of new projects; Montreal Amendment being discussed by Parliament at present.	D

Reason for Delay:

A – Implementing or Executing Agency

B – Enterprise

C – Technical Reason

D – Government

E – External

F – Not Applicable