



**Programme des
Nations Unies pour
l'environnement**

Distr.
Restreinte

UNEP/OzL.Pro/ExCom/34/8
15 juin 2001



FRANCAIS
ORIGINAL: ANGLAIS

COMITÉ EXÉCUTIF
DU FONDS MULTILATÉRAL AUX FINS
D'APPLICATION DU PROTOCOLE DE MONTRÉAL
Trente-quatrième réunion
Montréal, 18-20 juillet 2001

RETARDS DANS LA MISE EN OEUVRE DES PROJETS

Aperçu

1. Ce document présente un suivi des décisions prises aux 31e, 32e et 33e réunions sur les projets accusant des retards dans la mise en œuvre, selon les rapports de progression remis à la 31e réunion.
2. Il convient aussi de préciser que le Rapport général de progression (UNEP/OzL.Pro/ExCom/34/9) fournit une liste de projets additionnels accusant des retards dans la mise en œuvre, d'après les données des rapports de progression remis à la 34e réunion.
3. A ses 32e et 33e réunions, le Comité exécutif a examiné les rapports de mise à jour sur les projets classés dans la catégorie des projets accusant des retards à la 31e réunion. A chaque réunion, le Comité a décidé de retirer certains projets de la liste des projets accusant des retards, de poursuivre la surveillance d'autres projets ou d'envoyer des lettres d'annulation éventuelle.
4. A sa 33e réunion, le Comité exécutif a examiné 101 projets accusant des retards dans la mise en œuvre. Le Comité a décidé de retirer de la liste 33 projets qui avaient enregistré des progrès. Les agences bilatérales et les agences d'exécution ont été priées de faire rapport à la 34e réunion sur les 68 projets restants dont 45 dans la catégorie des projets à surveiller, 20 qui se sont vus fixer des dates-limites et 3 qui ont reçu des lettres d'annulation éventuelle (Décision 33/10).
5. Les rapports des agences bilatérales ou des agences d'exécution sont à la disposition des membres du Comité exécutif, sur demande. La Section I de ce document examine les 69 projets qui ont fait l'objet de rapports.
6. Les agences d'exécution ont demandé des annulations additionnelles de projets. La Section II de ce document examine les annulations de projets demandées.

Section I: Projets présentant des retards dans la mise en œuvre

7. Les agences bilatérales ou les agences d'exécution ont présenté une mise à jour sur l'état des projets accusant des retards dans la mise en œuvre, incluant leurs évaluations des éventuels progrès réalisés dans ces projets depuis leurs derniers rapports. Après avoir obtenu des précisions sur certains projets, suite aux questions qu'il avait posées, le Secrétariat a constaté à nouveau son désaccord avec les agences au sujet de l'évaluation des catégories de progrès présentées dans leurs rapports à la 34e réunion. La Décision 33/10(a) du Comité exécutif a confirmé que l'interprétation des progrès faite par le Secrétariat reflète la compréhension du Comité exécutif. Le Secrétariat a appliqué la même interprétation qu'à la 33e réunion. Les projets inclus en annexes sont classés d'après les évaluations de progrès faites par le Secrétariat.
8. Les agences bilatérales ou d'exécution ont classé les causes des retards dans la mise en œuvre en six catégories (A à F). Lorsqu'il y avait plus d'une raison, la cause du retard était attribuée à la catégorie A, d'abord pour indiquer, dans la mesure du possible, si le retard résulte d'une agence, ensuite d'une entreprise, etc. Les résultats de cette analyse figurent dans le tableau suivant:

Numéro de catégorie	Catégorie	France	PNUD	PNUE	ONUDI	Banque mondiale
A	Agences d'exécution ou exécutantes	0	3	1	0	0
B	Entreprise	1	11	0	8	3
C	Raisons techniques	0	7	1	3	0
D	Gouvernement	0	5	8	1	0
E	Externe	0	1	0	5	0
F	N/D	0	0	8	1	2
	TOTAL	1	27	18	18	5

N/D - Non disponible.

Progrès dans l'élimination des causes de retard

9. Les agences ont signalé des progrès, à des degrés divers, dans les 69 projets. Dans plusieurs cas, les projets sont terminés (9 projets). Dans 14 autres cas, il y avait des preuves évidentes de progrès d'une étape à une autre ou l'élimination du retard dans la mise en œuvre. Ces projets ont retrouvé un rythme d'évolution normale et pourront être retirés de la liste des projets avec des retards de mise en œuvre dans les prochains rapports. Une liste de ces projets (y compris ceux qui sont terminés) figure à l'Annexe I.

Projets présentant certains progrès--projets de renforcement des institutions et projets approuvés depuis moins de 3 ans

10. Le Secrétariat a revu l'évaluation de chaque agence et posé des questions sur plusieurs projets qui présentaient certains progrès. La Décision 32/4 définissait les progrès des projets de renforcement des institutions qui n'ont pas progressé d'une étape à l'autre, qui n'ont pas clairement rattrapé leur retard ou qui présentent des retards de mise en œuvre supplémentaires. Quatre projets de renforcement des institutions sont classés comme des projets présentant des progrès, y compris le projet de renforcement des institutions en Thaïlande, approuvé à la 9e réunion.

11. Par la Décision 32/4, 4 autres projets (projets de renforcement non-institutionnels) ont été classés comme des projets présentant certains progrès. Ces projets ont été approuvés au cours des trois dernières années pendant lesquelles il n'y avait pas de progrès significatifs d'une étape à l'autre, le retard de mise en œuvre n'avait pas été éliminé, et/ou des retards supplémentaires avaient été enregistrés malgré les actions supplémentaires entreprises par l'agence, le gouvernement ou le bénéficiaire. Ces projets ne seront sans doute pas annulés puisqu'ils ont présenté certains progrès conformément à la Décision 32/4, mais le Comité pourrait envisager la poursuite d'une surveillance étroite dans ses prochains rapports sur les retards de mise en œuvre. Une liste de ces projets figure à l'Annexe II.

Projets présentant certains progrès - projets approuvés depuis plus de trois ans

12. La Décision 32/4 demande aussi d'envisager l'annulation des projets approuvés depuis plus de trois ans et présentant certains progrès. L'Annexe III contient une liste de 18 projets qui entrent dans cette catégorie et les rapports de situation remis aux 33e et 34e réunions. Le Comité pourrait examiner la possibilité d'annuler ces projets, de leur envoyer des lettres d'annulation éventuelle ou de les maintenir sur la liste des projets faisant l'objet d'une surveillance continue.

Projets qui n'ont pas respecté les dates-limites

13. Les décisions du Comité exécutif sur la classification des projets présentant des retards exigent que tous les projets approuvés depuis plus de trois ans aient progressé d'une étape à l'autre. Toutefois, dans plusieurs cas, des mesures ont été prises pour fixer de nouvelles dates d'achèvement car l'agence estimait pouvoir ainsi sauver le projet. A sa 33e réunion, le Comité a accepté de fixer des dates-limites, en s'appuyant sur la date d'achèvement de la prochaine activité promise dans le dernier rapport. Par exemple, un projet qui a enregistré un long retard peut avoir prévu l'installation d'un équipement d'ici un mois ou deux. Au lieu d'annuler ce projet, le Comité a fixé une date-limite pour la réalisation de la prochaine activité promise. En fait, le Comité offre ainsi un sursis qui permet de réaliser la dernière activité promise.

14. A sa 33e réunion, le Comité a fixé des dates-limites pour 21 projets. Cinq d'entre eux ont respecté les dates-limites. Deux autres évoluent dans la même direction mais leurs dates-limites sont postérieures à la date de rédaction de ce rapport.

15. Les autres projets n'ont pas respecté leurs dates-limites même si les agences ont signalé certains progrès dans plusieurs cas. Le Comité exécutif pourrait envisager l'annulation éventuelle de ces projets suite au rapport des agences d'exécution. L'Annexe IV fournit une liste de ces projets ainsi que les décisions du Comité relatives aux dates-limites.

Projets sans progrès

16. Depuis la 33e réunion, le Secrétariat a classé 6 projets dans la catégorie sans progrès: 2 projets du PNUD, un projet du PNUE, 2 projets de l'ONUDI et un projet de la Banque mondiale.

17. Conformément au Critère 1 de la 2e Procédure d'annulation de projet, le Comité exécutif pourrait demander au Secrétariat d'envoyer, en son nom, une lettre à l'agence d'exécution et aux pays concernés pour leur indiquer que l'annulation de ces projets pourra être envisagée à la 35e réunion si aucun autre progrès n'est signalé. Ceci s'applique aux projets suivants pour lesquels des dates-limites ont été recommandées:

Agence	Code	Titre du projet	Commentaire du Secrétariat	Recommandation
PNUD	MAL/ARS/19/INV/85	Umbrella Aerosol Small and Medium Industries project	Le PNUD attend une réponse du Gouvernement sur les nouveaux agents de remplissage et la recommandation d'une agence locale pour des audits de sécurité indépendants.	Date-limite du 1er septembre pour l'endossement des agents de remplissage par le Gouvernement et les audits de sécurité.

Agence	Code	Titre du projet	Commentaire du Secrétariat	Recommandation
PNUD	CAF/REF/20/TAS/05	Implementation of a National Programme for Recovery and Recycling of Refrigerant	Le PNUD voulait fermer le projet, rembourser les fonds car, malgré des tentatives répétées, il n'a pas réussi à obtenir le rapport sur le fonctionnement du projet (incluant une visite-conseil en 1999) .	Date-limite du 1er septembre pour le rapport, sinon embargo sur le financement approuvé.
PNUE	GUA/REF/21/TRA/13	National train the trainer programme on refrigeration management plan and good practices in refrigeration	Bien que la Phase II de la formation soit terminée, le Gouvernement n'a toujours pas remis le rapport exigé au PNUE.	Date-limite du 1er septembre pour le rapport ou embargo sur les projets approuvés.
ONUDI	CMR/FOA/23/INV/11	Phasing out CFC-11 at Sonopol	L'ONUDI a mentionné la visite d'une équipe de mise en route en juin 2001 et l'achèvement du projet au cours du 2e semestre de 2001.	Date-limite du 1er septembre 2001 pour l'achèvement sinon remboursement automatique du solde complet indiqué dans le rapport de progression.
ONUDI	TUN/FOA/23/INV/23	Phasing out CFC-11 at Sud Inter Mousse flexible polyurethane foam plant	L'ONUDI a mentionné la visite d'une équipe de mise en route en juin 2001 et l'achèvement du projet au cours du 2e semestre de 2001.	Date-limite du 1er septembre 2001 pour l'achèvement sinon remboursement automatique du solde complet indiqué dans le rapport de progression.

18. Aucun progrès n'a été signalé dans le projet de réfrigération Adzen en Argentine (ARG/REF/19/INV/43) et la Banque mondiale n'a fourni aucune raison de croire que le projet pourrait aller de l'avant. Le Secrétariat du Fonds a envoyé un avis d'annulation éventuelle après la 33^e réunion. Aucun progrès n'a été signalé dans ce projet lors de ses deux réunions suivantes et le Comité exécutif devrait donc envisager l'annulation de ce projet, conformément au Critère 2 de la 2^e Procédure d'annulation de projet (Décision 26/2).

Section II: Projets proposés pour une annulation éventuelle à la 34^e réunion

19. Les agences d'exécution ont demandé l'annulation de projets additionnels, par consentement mutuel, en règle générale. Les agences peuvent avoir conclu d'autres ententes sur l'annulation de projets et elles en feront rapport à la 34^e réunion.

20. Le PNUD demande l'annulation du projet sur les mousses en Colombie "Inaldes Multidimensionales" (COL/FOA/13/INV/10). Le PNUD a indiqué, à la 29^e réunion, que l'entreprise avait accepté de nouvelles modalités de mise en œuvre et un nouvel échéancier, à la suite de quoi il avait retiré ce projet de la liste des projets accusant des retards dans la mise en œuvre. Toutefois, le PNUD signale maintenant que l'entreprise a une nouvelle fois changé de propriétaire. Le PNUD a présenté plusieurs requêtes aux nouveaux propriétaires afin qu'ils s'engagent dans le projet mais n'a obtenu aucune réponse jusqu'à présent. Le Bureau de l'Ozone envisage l'annulation mais le PNUD n'a reçu aucune correspondance officielle du Gouvernement. Le PNUD a décaissé 7 245 \$US sur le financement autorisé de 380 500 \$US, d'après le rapport de progression. Ce projet avait été approuvé à la 13^e réunion, en juillet 1994.

21. Le PNUE demande l'annulation du projet "Training modules on management of ODS phase-out in SMEs" (GLO/SEV/19/TAS/112). Il convient de signaler qu'à la 34^e réunion, le PNUE sollicite du Comité exécutif un montant de 100 000 \$US pour financer la préparation d'une étude sur les PME. Un montant de 40 000 \$US a été approuvé pour une étude sur les modules de formation pour PME en juillet 1996. Le PNUE signale qu'un montant de 15 000 \$US a déjà été décaissé. Dans sa demande d'annulation du projet, le PNUE mentionne l'absence de tout progrès substantiel dans ce projet, approuvé en mai 1996. Le PNUE avait indiqué que, d'après son expérience, le budget du projet était insuffisant pour développer et reproduire du matériel de formation dans ce secteur. Il a indiqué que tous les documents importants devaient être traduits en français et en espagnol. Il convient aussi de signaler qu'après l'approbation d'un montant de 40 000 \$US à la 19^e réunion, le Comité a approuvé un montant de 360 000 \$US pour la traduction par le PNUE des lignes directrices et des modules en arabe, chinois, français et espagnol (GLO/SEV/23/TAS/153). Le PNUE n'a pas indiqué que le projet de traduction présentait un solde restant de 229 918 \$US, ni que le projet était classé dans la catégorie des projets accusant des retards dans la mise en œuvre. Il n'a pas non plus fait mention de l'approbation par le Comité exécutif d'un autre projet de traduction des modules à la 29^e réunion (GLO/SEV/29/TAS/198). Aucun montant n'a été décaissé sur le montant alloué de 120 000 \$US. A sa 19^e réunion, le Comité a approuvé trois projets de modules de formation pour le PNUE. Le Comité exécutif devrait examiner cette demande d'annulation à la lumière des approbations antérieures et de la demande présentée par le PNUE à la 34^e réunion.

22. L'ONUDI propose l'annulation de deux projets portant sur des investissements, d'un projet de démonstration et de cinq comptes de préparation de projets. L'agence avait déjà demandé l'annulation de toutes les demandes de préparation de projets, sauf une, mais le Comité n'avait pris aucune mesure.

23. L'ONUDI demande l'annulation de deux composantes d'un projet intitulé "Phasing out of CFC-11 by conversion to HCFC-141b and CFC-12 to HFC-134a in manufacture of commercial refrigeration equipment at the Third Group of Jordanian Commercial Refrigerator Manufacturers" (JOR/REF/28/INV/52). Ce projet qui regroupe cinq entreprises a reçu un montant de 243 764 \$US. L'ONUDI demande l'annulation de deux des cinq composantes de sous-projets, à savoir celles de "Dahbour Factory for Refrigeration and Water Co." et de "Yajuz Refrigerator Factory" parce que le Gouvernement de Jordanie l'a avisée qu'il ne pourrait pas vérifier si les deux entreprises avaient été fondées avant juillet 1995. Dans son rapport de progression, l'ONUDI mentionne qu'elle a suspendu les activités à Dahbour et à Yajuz et décaissé 153 365 \$US, soit 63 pour cent du budget total du projet.

24. L'ONUDI a annoncé le remboursement de 59 789 \$US, plus les frais d'agence, pour l'annulation des deux sous-projets. Toutefois, les montants approuvés pour la composante de Dahbour s'élevaient à 19 050 \$US pour les coûts d'investissement et à 29 098 \$US pour les coûts d'exploitation. Les coûts approuvés pour le sous-projet de Yajuz s'élevaient à 27 600 \$US pour les coûts d'investissement et à 23 428 \$US pour les coûts d'exploitation. Le projet global incluait aussi des coûts partagés par les cinq sous-projets, totalisant 129 584 \$US. Par conséquent, d'après le document de projet, le montant minimum à rembourser au Fonds s'élève à 99 176 \$US, plus les frais d'agences, en plus des frais partagés qui pourraient totaliser

52 000 \$US, plus les frais d'agences. Le Comité exécutif pourrait demander à l'ONUDI de préciser sa requête.

25. L'ONUDI demande l'annulation du projet Epex sur les mousses au Brésil (BRA/FOA/28/INV/141) car le Gouvernement a l'avisée que l'entreprise ne répondait pas au critère de soutien du Fonds puisqu'elle avait été fondée en mars 1997. La totalité du financement approuvé, soit 632 391 \$US, devrait être remboursé pour reprogrammation.

26. L'ONUDI demande l'annulation du projet de démonstration sur le bromure de méthyle en Jamaïque (JAM/FUM/26/DEM/10) car le Gouvernement a décidé de changer l'accent du projet du tabac au riz. L'ONUDI a annoncé le remboursement de la totalité du montant approuvé, soit 102 850 \$US, plus les frais d'agence.

27. L'ONUDI propose aussi l'annulation des comptes de préparation de projets suivants et le remboursement des montants complets approuvés :

- (a) "Project preparation in the fumigant sector in Egypt" (EGY/FUM/30/PRP/77)
- (b) "Project preparation in the refrigeration sector in Nicaragua" (NIC/REF/24/PRP/04)
- (c) "Project preparation in the aerosol sector in Philippines" (PHI/ARS/27/PRP/58)
- (d) "Project preparation in the refrigeration sector in Syria (SYR/REF/18/PRP/12)
- (e) "Project preparation in the foam sector in Turkey" (TUR/FOA/31/PRP/67)

28. L'ONUDI est revenue sur sa demande d'annulation de la préparation de projet en Egypte (EGY/FUM/30/PRP/77). Le Secrétariat a ensuite avisé l'ONUDI que la préparation de projet ferait double emploi puisqu'il avait reçu et examiné un projet d'investissement visant l'élimination complète du bromure de méthyle dans le secteur des céréales en Egypte. Le Comité exécutif se rappellera qu'il avait approuvé un projet de démonstration sur les technologies alternatives dans l'entreposage des céréales en Egypte, à sa 26^e réunion dans le cadre de la coopération bilatérale avec le Gouvernement de l'Allemagne. S'appuyant sur les résultats de ce projet, le Gouvernement de l'Allemagne a soumis, au nom du Gouvernement d'Egypte, lors de la 32^e réunion du Comité (décembre 2000), un projet d'investissement pour l'élimination totale du bromure de méthyle dans l'entreposage des céréales en Egypte par le recours à des technologies à base de phosphine. Le Secrétariat a examiné le projet qui fut ensuite retiré par le Gouvernement de l'Allemagne. Par conséquent, le Secrétariat recommande l'annulation de la demande de préparation de projet soumise par l'ONUDI puisqu'elle ferait double emploi.

RECOMMANDATIONS

Le Sous-comité de la surveillance, de l'évaluation et des finances pourrait recommander au Comité exécutif de :

1. Prendre note des rapports sur les projets qui ont connu des retards dans la mise en œuvre, transmis par les quatre agences d'exécution.
2. Retirer de la liste des projets présentant des retards dans la mise en œuvre les projets qui figurent à l'Annexe I de ce document, en s'appuyant sur les dates d'achèvement prévues, mentionnées dans les rapports de progression remis à la 34^e réunion.
3. Continuer à surveiller dans les prochains rapports sur les retards dans la mise en œuvre, les projets qui figurent à l'Annexe II.
4. Prendre des mesures pour les projets qui figurent à l'Annexe III et qui ont fait quelques progrès mais qui sont approuvés depuis plus de trois ans.
5. Annuler les projets qui figurent à l'Annexe IV puisqu'ils n'ont pas respecté les dates-limites fixées par le Comité exécutif.
6. Demander au Secrétariat d'envoyer des avis de dates-limites et inviter les agences d'exécution concernées à faire rapport sur ces projets, à la 35^e réunion:
 - (a) "Umbrella Aerosol Small and Medium Industries project in Malaysia" (MAL/ARS/19/INV/85) (PNUD)--Date-limite: 1er septembre pour l'endossement des agents de remplissage par le Gouvernement et les audits de sécurité.
 - (b) "Implementation of a National Programme for Recovery and Recycling of Refrigerant in Central African Republic" (CAF/REF/20/TAS/05) (PNUD)--Date-limite: 1er septembre pour le rapport sinon embargo sur le financement approuvé.
 - (c) "National train the trainer programme on refrigeration management plan and good practices in refrigeration in Guatemala" (GUA/REF/21/TRA/13) (PNUE)--Date-limite: 1er septembre 2000 pour le rapport sinon embargo sur les projets approuvés.
 - (d) "Phasing out CFC-11 at Sonopol in Cameroon" (CMR/FOA/23/INV/11) (ONUDI)--Date-limite: 1er septembre 2001 pour l'achèvement sinon remboursement automatique du solde complet indiqué dans le rapport de progression.
 - (e) "Phasing out CFC-11 at Sud Inter Mousse flexible polyurethane foam plant in Tunisia" (TUN/FOA/23/INV/23) (ONUDI)--Date-limite: 1er septembre 2001 pour l'achèvement sinon remboursement automatique du solde complet, indiqué dans le rapport de progression.
7. Annuler les projets suivants:
 - (a) "Adzen refrigeration project in Argentina" (ARG/REF/19/INV/43) après avoir entendu le rapport de la Banque mondiale.
 - (b) "Inaldes Multidimensionales foam project in Colombia" (COL/FOA/13/INV/10).
 - (c) Les sous-projets Dahbour et Yajuz du projet "Third group of Jordanian commercial refrigerator manufactures" (JOR/REF/28/INV/52) et demander à

l'ONUDI de rembourser, à la 35e réunion, les coûts d'investissement et d'exploitation approuvés pour les deux sous-projets (99 176 \$US) ainsi que les frais partagés (52 000 \$US), plus les frais d'agences.

- (d) “Epex foam project in Brazil” (BRA/FOA/28/INV/141).
 - (e) Préparation de projet dans le secteur des fumigènes en Egypte (EGY/FUM/30/PRP/77)
 - (f) Préparation de projet dans le secteur de la réfrigération au Nicaragua (NIC/REF/24/PRP/04)
 - (g) Préparation de projet dans le secteur des aérosols aux Philippines (PHI/ARS/27/PRP/58)
 - (h) Préparation de projet dans le secteur de la réfrigération en Syrie (SYR/REF/18/PRP/12)
 - (i) Préparation de projet dans le secteur des mousses en Turquie (TUR/FOA/31/PRP/67)
8. Demander au PNUE de terminer les “Training modules on management of ODS phase-out in SMEs” (GLO/SEV/19/TAS/112) d'ici un an, avec les traductions requises, sur les fonds déjà alloués au PNUE dans ces contextes.

Annexe I

**PROJETS QUI ONT ENREGISTRÉ DES PROGRÈS ET QUE L'ON RECOMMANDE DE RETIRER DE LA LISTE DES PROJETS
ACCUSANT DES RETARDS DE MISE EN OEUVRE**

Agency	Code	Project Title	33rd Meeting Decision	Status as at mid-April 2001	Category of Delay	Planned Date of Completion per 1999 Progress Report
IBRD	IND/REF/19/INV/92	Chandra Frig Co. Ltd. - Elimination of CFCs in the manufacture of commercial refrigeration equipment	Send letter of possible cancellation	The LC has been established and SGA has been signed. Implementation has begun.	B	Dec-00
UNDP	BOL/REF/20/TAS/04	Implementation of a national programme for recovery and recycling of refrigerant	Continued Monitoring	The Ozone Unit indicated that the monitoring is continuing without encountering problems.	D	Dec-00
UNDP	CPR/SOL/19/INV/171	Elimination of the use of CFC-113 and Methyl Chloroform in the color picture tube cleaning processes at the Shanghai Novel CPT Corp Factory	Deadline of 1 May for equipment delivery	Equipment arrived in customs early April 2001 after long shipment delay by supplier. Local work already initiated, to be completed by July 2001. Project commissioning will take place immediately after completion of local work.	B, C	Aug-00
UNDP	CPR/SOL/19/INV/172	Elimination of the use of TCA in the Baoshi Electronics Corporation Shijianzhuang Manufacturing Operations	Continued Monitoring	Project Completed	B	Jun-00
UNDP	CPR/SOL/20/INV/186	Elimination of ODS (CFC 113) used in the production line at Shanghai No 8 Radio Factory	Continued Monitoring	All project activities completed and commissioning took place and HOP signed March 2001.	A, C, D	Aug-00
UNDP	CPR/SOL/22/INV/195	Elimination of CFC-113 used in the production line at Shanghai Railway Communication Equipment Factory	Continued Monitoring	All project activities completed and commissioning took place and HOP signed March 2001.	A, C, D	Apr-00
UNDP	GLO/REF/24/TAS/159	Global MAC project: Phase 3	Continued Monitoring	Project completed.	C	Dec-00
UNDP	MEX/FOA/20/INV/49	Umbrella project 1 for conversion to CFC-free technology in the manufacture of polyurethane shoe soles (seven enterprises)	Continued Monitoring	Issue on hexane tank resolved and final payment for POLYTEC has been carried out in Feb 2001. All activities are completed. HOP being issued.	B	Jul-00

Agency	Code	Project Title	33rd Meeting Decision	Status as at mid-April 2001	Category of Delay	Planned Date of Completion per 1999 Progress Report
UNDP	VEN/REF/17/INV/40	Eliminate CFC-11 and CFC-12 in the manufacture of commercial refrigeration equipment at NUTAL	Deadline 1 May 2001 for project completion and elimination of CFC units	COC prepared 19 April 2001. Final reimbursement being prepared. HOP to be issued June 2001.	B	Dec-00
UNEP	DRC/SEV/17/CP/G/01	Country programme preparation	Continued Monitoring	Completed	N/P	May-00
UNEP	MOR/SEV/19/INS/03	Creation of Ozone Unit	Continued Monitoring	Mechanism to receive cash advances now working well. Project implementation is satisfactory and reporting and disbursements are up to date.	n/p	May-01
UNEP	PRC/SEV/17/INS/02	Institutional Strengthening	Continued Monitoring	The ozone office has continued activities on training and preparing legislation. The IS renewal request was approved at the 32nd ExCom	n/p	Jun-01
UNEP	SWA/SEV/15/INS/03	Institutional Strengthening	Continued Monitoring	New ODS officer is very active and is currently catching up with reporting requirements.	n/p	Nov-00
UNEP	URT/SEV/20/INS/07	Institutional strengthening for the phase out of ODS and the establishment of a NOU	Continued Monitoring	Country is working on pending reports and has submitted most of them.	D	Dec-01
UNIDO	ALG/FOA/25/INV/27	Phase out of CFC-11 in the manufacture of flexible polyurethane foam through the use of methylene chloride technology at Ets. Matelas Djurdjura	Continued Monitoring	Reason for delay: Delay in clearance of TOR. Project completed and financial completion will be initiated shortly.	B	Dec-00
UNIDO	ALG/FOA/27/INV/33	Phasing out of CFC-11 by conversion to methylene chloride in the manufacture of flexible polyurethane foam at Matelas Atlas (Sam Atlas)	Continued Monitoring	Reason for delay: Delay in clearance of TOR. Latest status: Construction of tunnel will be completed during first half of 2001. Commissioning July 2001.	B	Jul-01
UNIDO	ALG/FOA/27/INV/34	Phasing out of CFC-11 by conversion to methylene chloride in the manufacture of flexible polyurethane foam at King's Matelas	Continued Monitoring	Reason for delay: Delay in clearance of TOR. Latest status: Construction of tunnel will be completed during first half of 2001. Commissioning July 2001.	B	Jul-01
UNIDO	GUY/REF/23/INV/05	Phasing out ODS at Guyana Refrigerator Ltd., Guyana (GRL)	Continued Monitoring	Project completed in April 2001. TÜV inspection was successful. Destruction of old equipment has been requested.	C	Dec-00

Agency	Code	Project Title	33rd Meeting Decision	Status as at mid-April 2001	Category of Delay	Planned Date of Completion per 1999 Progress Report
UNIDO	IRA/FOA/22/INV/20	Phasing out of CFC-11 from flexible slabstock foam manufacturing at Safoam Co.	Deadline of 1 May 2001 for Award of Contract	Contract awarded beginning of May 2001	E	Jun-02
UNIDO	IRA/FOA/22/INV/22	Phasing out CFC-11 from flexible slabstock foam manufacturing at Shizar Co.	Deadline of 1 May 2001 for Award of Contract	Contract awarded beginning of May 2001.	E	Jun-02
UNIDO	IRA/FOA/23/INV/29	Phasing out of CFC-11 from flexible slabstock foam manufacturing at Mashhad Foam	Deadline of 1 May 2001 for Award of Contract	Contract awarded beginning of May 2001.	E	Jun-02
UNIDO	MOR/FUM/22/DEM/11	Demonstration project: 4 alternatives to the use of MeBr: steam pasteurisation, non-soil cultivation, solarization and low-dose chemicals in combination with an integrated pesticide management system	Continued Monitoring	The draft final report was prepared by the contractor and submitted to UNEP in January 2001 and still needs to be finalized. All activities have been completed. The last payment was made in December 2000.	E	Dec-00
UNIDO	PAK/REF/23/INV/17	Phasing out ODS at the freezer factory of Hirra Farooq's (Pvt) Ltd.	Continued Monitoring	Equipment already installed. It will be commissioned soon.	C	Dec-00

Annexe II

PROJETS QUI PRÉSENTENT CERTAINS PROGRÈS ET QUE L'ON RECOMMANDE DE SUIVRE AVEC ATTENTION

Agency	Code	Project Title	33rd Meeting Decision	Status as at mid-April 2001	Category of Delay
UNDP	THA/SEV/09/INS/09	Institutional strengthening of the Ozone Layer Protection Unit: Phase 1	Continued Monitoring	UNDP-MPU visited Thailand as planned in Feb 2001 and procedural problems have now been resolved. DIW's workplan was approved, and disbursements have commenced based on it. We recommend that the project be taken off the delay list.	D
UNEP	BAH/REF/26/TRA/05	Implementation of the RMP: Train the trainers programme in the refrigeration sector	Deadline of June 2001 for completion of Phase II	Train the trainers (Phase I) completed from 27 to 31 May 2000, 35 Trainers were trained. Phase II started since April 2001 and expected to finish by end of June 2001.	n/p
UNEP	BHA/SEV/19/INS/02	Institutional Strengthening	Continued Monitoring	Country has submitted pending progress reports and committed to submit outstanding financial and audit reports by the end of February. Audit is now ongoing.	n/p
UNEP	DOM/REF/25/TRA/14	Customs training	Continued Monitoring	Currently proposed revised completion date for Phase I is 1-3 August 2001. Licensing system under preparation. Completion of Phase II unlikely before December 2001.	C, D
UNEP	ELS/REF/25/TRA/08	Implementation of the refrigerant management plan: Customs training	Deadline of November 2001 for completion of Phase I	Licensing system is being finalised. Phase I workshop planned for 29-31 August 2001 depending on the translation of the Customs Manual into Spanish. Completion of Phase II not expected until mid-'02.	d
UNEP	GUA/REF/27/TRA/18	Implementation of RMP: Customs Officer Training Programme	Continued Monitoring	Status of legislative/regulatory mechanisms still not confirmed so Phase I not started. Currently proposed revised date for completion of Phase I set for June 2001. Completion of Phase II not expected until mid 2002. Phase I planned 2001, MOU has been drafted, waiting comments from the country. Purchase of identifiers started.	D
UNEP	MOZ/SEV/15/INS/03	Institutional strengthening	Continued Monitoring	Country has recently responded and committed to send soon the pending reports.	D

Agency	Code	Project Title	33rd Meeting Decision	Status as at mid-April 2001	Category of Delay
UNIDO	ROM/SEV/17/INS/04	Creation of an Ozone Secretariat	Continued Monitoring	While the response of the Ozone Unit continues to be slow, we learn from the latest progress report, which was just received, that Ozone Unit is finalizing the up-date of customs codes classification of import goods, ODS import/export license regulations, Country Programme for Romania, including identification of new projects; Montreal Amendment being discussed by Parliament at present.	D

Annexe III

PROJETS DE PLUS DE TROIS ANS PRÉSENTANT CERTAINS PROGRÈS (PAR AGENCE BILATÉRALE)

Agency	Code	Project Title	Status as at mid-April 2001	Category of Delay	Agency's Assessment of progress	Secretariat's Assessment of Progress
France	IRA/REF/24/INV/34	Conversion to non-CFC facilities of 4 companies producing cars and wagons with MAC umbrella project	Two enterprises have provided information about equipments needed to be destroyed for ExCom decision	B	Some progress.	Project approved more than 3 years
IBRD	ARG/REF/23/INV/69	Elimination of CFCs in the manufacturing plant of domestic refrigerators at Lobato San Luis S.A.	The Bank has given the company 90 days starting from April 1, 2001 to prove substantial progress on the project (deadline is June 30). UEPRO-INTI received verbal information from the LOBATO informing them that the installation of the new technology will be ready to produce in approximately 40 days. They will be visiting the plant on Thursday May 24. The Bank will follow up at the Executive Committee Meeting in July as to whether the company has met the requirements. If not, the Bank will then recommend that the project should be cancelled.	n/p	Progress	Project approved more than 3 years
IBRD	JOR/FOA/15/INV/22	Umbrella project for conversion to CFC-free technology at three flexible polyurethane foam factories at Arab Foam, Jordan Plastics, National Foam	Progress has occurred. As the bids have been evaluated, negotiation is ongoing and contract is expected to be signed by end of May 2001.	n/p	Progress	Project approved more than 3 years
UNDP	ARG/FOA/15/INV/14	CINTER S.R.L. Elimination of CFC use in the manufacture of sandwich polyurethane panels	Local installation completed. KMK technician finished his part of the installation work. Visit of German KMK commissioning technician requested July 2001. UNOPS expert called enterprise May 2001 asking to allow visit earlier than July as to accelerate process. Enterprise to reply on earlier date possible.	B	Some progress	Project approved more than 3 years

Agency	Code	Project Title	Status as at mid-April 2001	Category of Delay	Agency's Assessment of progress	Secretariat's Assessment of Progress
UNDP	CPR/SOL/19/INV/169	Elimination of ODS (CFC-113) used in the production line at SHANGHAI SIXTH RADIO FACTORY	Only partial Certification of Completion was signed in the March 2001 commissioning mission, as the second cleaner was not fully installed. Startup of the second cleaner is to be completed by end May 2001. Full project commissioning will take place in June 2001.	A, D	Some Progress	Project approved more than 3 years
UNDP	IDS/FOA/23/INV/71	Conversion to CFC-free technology in the manufacture of flexible cold cured moulded and integral skin PUF at PT ARCHIGRAMMA	Supplier completed installation and commissioning in March 2001. No CFC inventory found during mission in March. COC scheduled for August 2001.	B	Progress	Project approved more than 3 years
UNDP	MAL/REF/18/INV/73	Umbrella project for elimination of CFCs 11 and 12 in the manufacture of commercial refrigeration at 4 small enterprises: Lim Yew, Exquisite, Noblelane, FMC	Lim Yew: Project completion still scheduled for August 2001. FMC: Awaiting response from Government on future implementation. Project likely to be cancelled.	B, E	Progress	Project approved more than 3 years
UNDP	PER/REF/15/INV/06	Eliminate CFC-11 and CFC-12 in the manufacture of domestic refrigerators at Industrias Lenche (INLENSA)	The UNDP/UNOPS Sector Expert visited Peru, checked the equipment and the Incarvel machine was transferred to Inlensa. We are planning for the supplier to come to put it in working order and make the trials. Completion is foreseen on or before December 2001.	B	some progress	Project approved more than 3 years
UNDP	PRC/REF/20/TAS/04	Implementation of a National Programme for Recovery and Recycling of Refrigerant	The additional monitoring period of six-months whereby the amounts of recovered/recycled refrigerant are being checked, and which was agreed upon is still ongoing. Final report awaited and project to be completed around Jul 2001.	E	Some progress	Project approved more than 3 years
UNEP	GAM/SEV/19/TR A/03	Customs training	Regulations now in place (adopted under The Gambia National Environment Mgmt Act). Phase I implemented 14-16 March 2001. Phase II implementation schedule adopted, with completion expected by December 2001.	D	06-06-01 fax: Some Progress. Milestone of Phase I completed. Completion of Phase II expected by December 2001.	Project approved more than 3 years
UNEP	GEO/REF/23/TR A/05	Implementation of the refrigerant management plan: Training of trainers in the refrigeration servicing sector	Train the trainers (Phase I) was implemented in January 2000. Phase II is on going with expected completion in June 2001.	D	06-06-01 fax: Some Progress. Milestone of phase 1 completed and Phase II expected to be completed by July.	Project approved more than 3 years

Agency	Code	Project Title	Status as at mid-April 2001	Category of Delay	Agency's Assessment of progress	Secretariat's Assessment of Progress
UNEP	GLO/REF/19/TR A/97	Training modules for national training courses on good practices in refrigeration	Ongoing - UNEP internally finalized the text version of the training module and expects to finalize layout and illustrations by June 2001. Printing and dissemination is expected to be finalized by August 2001.	np	06-06-01 fax: Some Progress. The text version has been finalized.	Project approved more than 3 years
UNEP	GLO/SEV/21/TAS/130	Develop a handbook on the practical use of policy instruments	As per UNEP's 1999 WP Amendment, the project team was reformulated to include a wider spectrum of expertise in relevant areas. The organization developing the document (Center for International Environmental Law) conducted interviews with NOUs and developed country focal points, produced an annotated outline. At the 33rd ExCom it was decided that a letter of possible cancellation for this project will be sent to UNEP. UNEP immediately informed this to CIEL and asked them to redouble their effort. They have committed to expediting the project. Since then, CIEL has produced the draft document and it is now being reviewed by the Quality Review Team. The final version of the document (without layout) is expected to be available at the 34th ExCom meeting, with the dissemination of the printed document to follow in early September.	n/p	Project is now moving forward.	Project approved more than 3 years
UNEP	GUY/REF/23/TR A/06	Implementation of the RMP: Training of trainers for good refrigeration servicing practices	Guyana reported that 200 technicians were trained and prepared a follow-up report and financial expenditure statement.	D	06-06-01 fax: Some Progress. Guyana used all available funding for the training and certification of 200 technicians. However, since the target to train 1000 technicians could not be achieved within the available funding, Guyana intends to request additional funding.	Project approved more than 3 years

Agency	Code	Project Title	Status as at mid-April 2001	Category of Delay	Agency's Assessment of progress	Secretariat's Assessment of Progress
UNEP	PER/REF/21/TR A/21	Technician training	Phase II (training of technicians by the trainers) ongoing. 2603 technicians have been trained so far under Phase II. Training of technicians in good practices has been included in the curricula of the country's training centres, a national training manual has been prepared and legislation adopted.	D	06-06-01 fax: Some Progress. Additional 500 technicians are expected to be trained during 2001, after which the project can be closed.	Project approved more than 3 years
UNIDO	ALG/FOA/23/IN V/25	Phasing out CFC-11 at La Mousse du Sud flexible polyurethane foam plant	Commission team is planning to go to company in June 2001. Completion expected during 2nd half of 2001.	B	Some progress	Project approved more than 3 years
UNIDO	SUD/REF/19/IN V/06	Phasing out of ODS at 3 small domestic refrigerator factories in Sudan (Coldair Refrigerator Factory, Modern Refrigerator and Metal Furniture co., Sheet Metal Industries Co. Refrigerator Factory)	Coldair completed in Oct.1997. Modern Refrigerator: completed in December 1999. Sheet Metal: The ownership problem has been solved and the company has started the production of refrigeration components. The conversion of the refrigerant is foreseen to be done in July/ August 2001 to enable a project completion by the end of this year.	n/p	Some Progress	Project approved more than 3 years
UNIDO	TUR/FOA/23/IN V/30	Phasing out CFC-11 at Isbir Termoset Plastic San. A.S., Ankara, Turkey	Final report received from contractor. Commissioning is completed and destruction of old equipment underway.	B	Progress	Project approved more than 3 years

Annex IV

**PROJETS NE PRÉSENTANT PAS DE PROGRÈS DEPUIS LE DERNIER RAPPORT PÉRIODIQUE
(PAR AGENCE BILATÉRALE)**

Agency	Code	Project Title	33rd Meeting Decision	Status as at mid-April 2001	Category of Delay	Agency's Assessment of progress	Secretariat's Assessment of Progress
IBRD	IND/REF/22/INV/123	Elimination of CFCs in the manufacture of commercial refrigeration equipment at Hindustan Refrigeration Industries	Deadline of 1 May for completion of Sub-grant Agreement	Enterprise met with India's MoEF in February 2001. It will get quotation in by 17-20 May 2001 for the third and final LC. It has already shifted to HCFC-141b and started importing HFC-134a and HCFC-141b. An eight week delivery time is expected for the equipment and enterprise expects to have production on line by December 2001.	B	Some progress.	Deadline not achieved. Cancel project.
UNDP	ARG/FOA/18/INV/33	Elimination of the use of CFC's in the manufacture of sandwich panels and spray foams at Montisol Argentina S.A. and Art Nouveau Puntana, S.A.	Deadline of 1 May 2001 for Completion	Supplier worked the electrical system installation March 2001. Montisol was ready for commissioning. During commissioning some minor residual installation needs were identified which need to be addressed. Cannon technician have to return for review. Company awaiting date to be set by Bono.	C, D	Some Progress	Deadline not achieved. Cancel project.
UNDP	ARG/FOA/20/INV/48	Conversion to non-CFC technology in the manufacture of flexible foam (slabstocks) at Suavestar S.A.	Deadline of Technical Issues being resolved by 1 May	Installation will commence after problems at Piero are resolved (See some progress reported for Piero). Because of similarities of installation UNDP/UNOPS do not want to multiply problems.	B, C, D	Some Progress	Deadline not achieved. Cancel project.
UNDP	ARG/FOA/22/INV/57	Elimination of the use of CFCs in the manufacture of sandwich polyurethane panels and spray foams at Calofrig Asilaciones Jacobi S.A.I.C.	Deadline of 1 May if not completed 1 March	Same as ARG/FOA/18/INV/33. New name: Termica San-Luis	D	Some Progress	Deadline not achieved. Cancel project.

Agency	Code	Project Title	33rd Meeting Decision	Status as at mid-April 2001	Category of Delay	Agency's Assessment of progress	Secretariat's Assessment of Progress
UNDP	EGY/FOA/12/INV/28	Conversion to CFC free-technology at El Fateh	Deadline of 1 May for installation of generator	Al Fateh agreed on the nitrogen unit. Purchase order issued. Completion foreseen by 3rd quarter 2001.	C	Some progress	Deadline not achieved. Cancel project.
UNDP	EGY/REF/20/INV/59	Elimination of CFCs in the Manufacture of Commercial Refrigeration Equipment at Amiral	Deadline of 1 May for installation of equipment	UNDP will consult with the Egypt Government on cancellation at the meeting of the Ozone Officer end May 2001.	B	Some progress	Deadline not achieved. Cancel project.
UNDP	IND/ARS/19/DEM/69	Demonstration Project for Conversion of 5 Small Aerosol Filling Installations to Manual Filling Equipment using HAP	Deadline of 1 May for HOP completion	Final evaluation conducted. Conclusion is that in spite of many efforts undertaken to make it work, hand-pump technology does NOT function satisfactorily. The demonstration project has thus demonstrated this fact. All project activities are over, but UNDP is still waiting for official acknowledgement of these conclusions from MOEF. Once received, project will be completed.	C	Progress	Deadline not achieved. Cancel project.
UNDP	MOR/FOA/22/INV/08	Phase out of CFC in the manufacture of flexible foam (slabstock) at Richbond S.A.	Deadline of 1 May to complete production trials and agree completion date	UNOPS and UNDP organised review meeting on 19 Apr 2001 in Rabat with Govt, Canon-Viking, Dolidol, Richbond and Sodiflex. Agreement was reached on how to proceed. As a first step, Canon-Viking agreed to pay for a visit which was held on 20 May to enable companies to see a Cardio operation running at a plant in some of the LCD-based MP projects in Argentina. The mission was a big success (see faxes sent to the Secretariat on 19 and 26 May) and trials are scheduled to be completed end June 2001.	C	Some progress	Deadline not achieved. Cancel project.

Agency	Code	Project Title	33rd Meeting Decision	Status as at mid-April 2001	Category of Delay	Agency's Assessment of progress	Secretariat's Assessment of Progress
UNDP	MOR/FOA/22/INV/10	Phase out of CFC in the manufacture of flexible foam (slabstock) at Dolidol	Deadline of 1 May to complete production trials and agree completion date	UNOPS and UNDP organised review meeting on 19 Apr 2001 in Rabat with Govt, Canon-Viking, Dolidol, Richbond and Sodiflex. Agreement was reached on how to proceed. As a first step, Canon-Viking agreed to pay for a visit which was held on 20 May to enable companies to see a Cardio operation running at a plant in some of the LCD-based MP projects in Argentina. The mission was a big success (report was faxed to Secretariat on 26 May). However, in view of the serious technical problems of the Cardio unit installed at Dolidol, the supplier and Dolidol need another six months to put the machine into working order and complete the trials. Cancellation is NOT recommended since it could jeopardize the whole programme in Morocco. Please also refer to the faxes sent to the MLF Secretariat on 19 and 26 May.	C	Some progress	Deadline not achieved. Cancel project.
UNDP	PAN/FOA/22/INV/09	Elimination of CFCs in the manufacture of extruded polystyrene foam sheet at Productos Moldeados America S.R. Ltda. (Plasticos Modernos)	Deadline 1 May to inform of building location	The manager called UNOPS 31 May 2001. They have not yet moved to a new location and are still trying to negotiate on the "next door" piece of land, for which the negotiations had fallen through as per our previous report. However, the manager reported that the decision was taken to purchase a brand new equipment from the US, at US\$ 1,2 million. The purchase order should be issued by 15 June. However, learning that his project might be cancelled, the manager decided to issue the purchase order only if he is informed that the project is extended. The Ozone Office has confirmed this information and shared with UNDP the optimism/commitment of management in relation to the finalization	C, E	No progress	Deadline not achieved. Cancel project.

Agency	Code	Project Title	33rd Meeting Decision	Status as at mid-April 2001	Category of Delay	Agency's Assessment of progress	Secretariat's Assessment of Progress
				of project. Cancellation is not recommended. Company has had all these delays, not because they are reluctant to convert, but because they had to rebuilt their financial situation after the fire that destroyed their plant.			
UNDP	URT/REF/22/TAS/08	Implementation of a national programme for recovery and recycling of refrigerant	Deadline 1 May for information on status of legislation	No new status reported by GOV	D	No-Progress	Deadline not achieved. Cancel project with automatic reactivation upon informing Committee meeting of implementation of legislation at existing level of agreed funding.
UNIDO	CMR/FOA/23/INV/10	Phasing out CFC-11 at Scimpos	Deadline of 1 May 2001 for Report on Mission to Cameroon	Commission team is planning to go to company in June 2001. Completion expected during 2nd half of 2001.	B,C	Some progress	Deadline not achieved. Fault--no agency mission. Cancel project ask for full return of funds. Considered for cancellation at 33rd Meeting.
UNIDO	IRA/FOA/22/INV/21	Phasing out of CFC-11 from flexible slabstock foam manufacturing at Urethane Systems Company (USC)	Deadline of 1 May 2001 for Award of Contract	Bidding completed and UNIDO is in process of negotiations with the contractor for contract award.	E	Progress	Deadline not achieved. Cancel project.
UNIDO	URT/REF/18/INV/06	Phasing out of CFCs at Tanzania Domestic Appliance Manufacturers Ltd.	Deadline of 31 May 2001 for completion of site preparation	The 33rd ExCom set a deadline of 31 May 2001 for the completion of site preparation (Dec. 33/10). Company has expressed its commitment and has started civil works to receive equipment in June 2001.	B	Some Progress	Deadline not achieved. Cancel project.
